

PROJECT OVERVIEW:

Work Site September 2, 2009

Space Launch Complex 12 Blockhouse Demolition and Decommissioning
Cape Canaveral AFS, FL

- Asbestos, PCB Transformers, and PCB Paint Sampling & Abatement
- Removal and preservation of historic of Blockhouse Periscopes
- Universal waste survey and removal
- Blockhouse Demolition
- Consisted of 4 ft thick Concrete Inner Shell, 1 ft thick Concrete Outer Shell with 10 ft thick sand fill
- Steel Vault Access Door
- Over 5,000 tons of concrete and 5,000 tons of sand fill

- Recycling & Reuse
- Processed > 5,000 tons of concrete to reusable rip rap
- Recycled > 10,000 lbs of metal/recyclables

{loadposition gallery-blockhouse-demolition-decommissioning}